



Echo Lake Area Improvements

Project Update—May 6, 2019

General Update

The City's contractor, T.A. Schifsky & Sons, Inc. is planning to begin construction activities the week of May 6, 2019. The project work will be completed in four phases. Details on the upcoming schedule of activity for each phase can be found on the reverse side. A map displaying the approximate phase locations is attached.

Within Phase 1, removal and replacement of spot curb and gutter will begin the week of May 6th followed shortly by the removal of pavement. As Phase 1 is completed, work will progress to Phase 2 which is anticipated to begin after Memorial Day weekend (May 28th).

It will be the project team's goal to minimize the impact to residents during construction activities, however, no matter how hard we try, construction activities generate dust, noise, and temporary inconveniences. The project team listed below is available to help answer any questions you may have as work progresses.

Contacts

James Collingsworth
On-Site Representative
612-219-8082

Alex Miller
Project Engineer
763-287-8318
amiller@wsbeng.com

Nick Guilliams
Project Manager
651-286-8468

Bob Goebel
Public Works Director
651-773-9730

Garbage/Recycling Service

If you live adjacent to the storm sewer improvements garbage haulers may not have access to the front of your home during construction.

Please have your trash receptacles curbside by 6:00am on collection days. If necessary, the contractor will move your trash receptacle to a location accessible to the garbage hauler and will return it back to your house.

Special Events

If you have any special events, such as graduation parties please let the project team know as soon as possible. We will do our best to coordinate with the contractor's schedule.

Driveway Access & Replacement

Access will be available to your property at most times during the project. The contractor is required to provide property owners access at the beginning and end of every day. If work takes place in front of your driveway and you are without access temporarily, you will be notified, likely via doorhanger. If you have special access needs please contact a member of the project team.

As a part of the project, it may be necessary to remove and replace a portion of your driveway within the City right of way. The replacement will be an in-kind replacement meaning any asphalt driveways will be replaced with asphalt and concrete will be replaced with concrete.



Online Project Resources

The City website can be a resource for residents, community members, and visitors throughout the duration of the project. Newsletters, staging maps, and scheduling information can be found on the website at:

www.ci.mahtomedi.mn.us

Reminder about Safety in the Work Zone

We ask residents to please be patient during construction and to remember the following tips to promote a safe working and living environment:

- Stay alert & watch for signs, equipment, and workers.
- Remind children to stay away from the construction site, equipment, and stock-piled materials.
- Please do not enter the utility trenches, utility structures, or areas fenced off by the contractor.
- Watch your speeds.
- In the event of an emergency, call 911 first.

Echo Lake Area Improvements Phasing Schedules

Phase 1

Spot curb and gutter within this area is planned to be removed and replaced during the week of May 6th. If curb is being replaced in front of your driveway, you will be notified by James Collingsworth via doorhanger. Once curb work is completed, all pavement will be removed and replaced. It is anticipated that the work within Phase 1 will last about three weeks, spanning from the week of May 6th to the week of May 28th. During that time residents within the phasing area will have access into and out of their driveways unless otherwise notified.

Phase 2

Construction activities in Phase 2 will be very similar to that of Phase 1 with spot curb and gutter replacement and the removal and replacement of pavement. Construction activities are anticipated to begin the week of Memorial day, May 27, and conclude near the end of June.

Phase 3A

Work within Phase 3A consists of storm sewer installation, spot curb and gutter replacement, and pavement removal and replacement. Work is anticipated to begin in early June and likely last into July. Long stretches of curb will be removed along the west side of Dunbar Way and a detour is anticipated for the traveling public along Long Lake Road to allow for the storm sewer crossing. Once storm sewer work is complete, curb and pavement will be replaced. Driveway impacts are anticipated for the west side of Dunbar Way and water shut offs will be necessary to complete the installation of the storm sewer. Property owners can expect further notification via doorhanger closer to the start of work.

Phase 3B

Phase 3B consists of watermain installation. Affected residents will experience a temporary water shut down between the hours of 9am and 3pm. Advanced notice will be given ahead of the water shut down via doorhanger. It is encouraged that residents use alternative routes to exit the project area while Phase 3B is under construction. While the watermain installation activities are only anticipated to last one week, restoration activities are expected to last from mid June through July.

Trails

Trails within the Echo Lake neighborhood will be overlaid with a layer of pavement and pedestrian ramps will be improved. This work is expected to take place some time in June. In order to allow construction equipment to access the trails, tree trimming and minor removals are expected to take place ahead of the paving.